

COMMUNICATION UPDATE

TO:	Mayor and Members City Council
DATE:	Jun 29, 2023
SUBJECT:	City Hall Forecourt Bollard Installation Project Implementation Update #2 (CFEM2305) (Ward 2)
WARD(S) AFFECTED:	Ward 2
SUBMITTED BY:	Indra Maharjan Director, Corporate Facilities & Energy Management Public Works Department
SIGNATURE:	John Mohayim.

Further to the Communication Update of April 24, 2023 (CFEM2303) regarding the enhancements to the City Hall Forecourt and the installation of security bollards around City Hall, Facilities Management staff are providing a further update regarding the schedule and impacts of construction.

The contractor mobilized and set up their staging area between City Hall and the former Canadian Football Hall of Fame and the initial phase of work behind City Hall near Jackson Street commenced on April 23, 2023 and is nearing completion.

Phase two installations have begun in front of City Hall along Main Street West, followed by phase three and four which will take place along the Main and Bay Street side of City Hall. Due to material supply issues as well as weather delays, the updated completion date is now scheduled for September 2023, weather permitting.

Each phase will take between three to four weeks to complete and includes the installation of temporary construction fencing, rebar installations, concrete pouring, the installation of bollards and clean-up activities. There will be periods of significant noise which are expected to last approximately a week for each phase.

Access to City Hall will not be impacted at any point during the construction project and construction updates will be provided to Council and the community as the project progresses.

SUBJECT: City Hall Forecourt Bollard Installation Project Implementation Update #2 (CFEM2305) (Ward 2) – Page 2 of 2



Figure 1: Phase 2 - Start of Demolition

If you require any further information on the above matter, please contact Sam Gargarello Project Manager by e-mail at Sam.Gargarello@hamilton.ca or at (905) 546-2424 Ext. 6658.

APPENDICES AND SCHEDULES ATTACHED

N/A