Temporary Shelter Expansion – Overview

Weekly Progress Update: January 13, 2025



The temporary outdoor shelter is part of the <u>City's broader</u>, <u>ongoing strategy to address homelessness in Hamilton</u>. This reflects Council's decision to provide <u>additional low-barrier shelter space</u> in response to the <u>Mayor's directive(PDF, 106.68 KB)</u> to establish a temporary outdoor shelter. This is not a standalone project but a crucial component of a larger system that includes <u>housing support programs</u>, <u>rapid re-housing</u>, <u>drop-in services</u>, <u>outreach</u>, <u>and emergency supports</u>.

Weekly Updates – January 13, 2025:

Temporary	Outdoor	Shelter

Construction

Activities:

Completed Last Week:

Construction:

- Continued installation of hydro poles, guy-wires and other electrical infrastructure throughout the site.
- Concrete apron poured/installed at entrance, and emergency pathways also installed on site.
- Internal fence post install continued, with chain link being added to posts.
- Work on community building on site.
- Mobilization of resources necessary to support first shelter units delivery to site on Jan. 13; being unloaded and prepared for inspection and install.
- Caroline St. Improvements: installation of traffic infrastructure, specifically signal equipment, signage and pavement markings (work ongoing).

Planned this week:

- Construction: first delivery of shelter units to site confirmed for January 13. Coordination of shelter unit installation, including: unloading and transfer with crane for installation; placement of units in designated areas on site; regular safety inspections; and preparation for site electrical connections for each unit installed
- Finalizing interior fence work, including gates.
- Continue to finalize any necessary grading on site.
- Ongoing preparation to receive next shipment of shelter units.
- Weekend Work: It is anticipated that construction crews will continue work throughout the weekend to maintain progress.

Temporary Shelter Expansion – Overview



Weekly Progress Update: January 13, 2025

Operational Items:	 Service Plan Coordination: Ongoing – continued development of service level policies and procedures in advance of the opening of the Temporary Outdoor Shelter, including implementation of safety protocols that are being built into the site; required schedules approved in principle and undergoing final review. Ongoing: City / Good Shepherd meeting weekly to work through and confirm site details; site visits completed, with more planned to continue to refine operational items related to site activation. 			
192 Shelter Be	ed Expansion - The City is a	ddressing the urgent need for shelter services by activating 1	92 additional	
beds through s	trategic partnerships with cor	mmunity providers.		
Beds Onboarded:	• Total number of beds onboarded as of January 13 th : 138/192 - ~72% of beds (+5%)			
Schedule for Remaining	Good Shepherd Cathedral will temporarily operate as an overnight drop-in (up to 64 spaces) through December into January to accommodate additional need and capacity for overnight sheltering.			
Bed	Dates	New Shelter Beds		
Opening:	Dec. 2 – Jan. 13	87 beds (now open)		
		64 Temporary Drop-In Spaces (now open) ²		
(Revised, as of December				
23 ¹)	January	54 beds (projected)		
		192/192 – 100% of beds		

_

¹ **Note:** largest challenge to date for agencies bringing new beds online has been staffing related, however all partners continue to work diligently to ensure safe onboarding of new shelter beds into the system as soon as operationally possible.

² **Note:** 50 additional beds initially projected to come online at Cathedral have been temporarily converted to up to 64 overnight drop-in spaces to accommodate additional need and capacity for overnight sheltering. These beds will transition to full shelter beds through January.